AEE/BTP/40/21-23 25/7/2022

Original / Duplicate / Triplicate

First & Final Bill

Esti. Cost :- 760.00 Lakhs

CONTRACT CERTIFICATE

(For Other Works)

Date ...../..... / 2022

Division

Bills Received No. Dated

Sub-Division

Cash Book Voucher No.....Dated

Schedule Docket No.

Head of Account P3106

Name of Work : **Improvements to Roads, Drains and Drilling Borewells in Ward no. 05 & 06 of Byatarayanapura sub Division of Byatarayanapura Division**

Work Order:- No.BBMP/EE/BTP/WO/178/16-17 Date:03.03.2017

Name of contractor and Full Address: **M/s. Aishwarya Infrastructure & Developers**

Reference to Agreement No. :

Date:

Indent No:- 21223

Certified that the measurements were taken by me on 25.07.2022 ..... and recorded of pages.

559145 TO 559158 of measurement Book No. 5592 20-21 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of Work

Certified that the measurements were checked by me on 25/07/2022 ..... and found correct.

The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required by the contractor for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Job Code:005-16-000038

Sub-Divisional Officer

In Memorandum of Payment

1) Total value of work done or supplies made as per account within		
2) Deduct amount to be held in reserve being .....percent, Rs.....		
3) Balance		
4) Deduct payments:		
a) Amount of previous payment as in the Office Cash Book Voucher No.....Date ..... S.D. No. ..... Amount adjusted towards Cash advance recovery of (1st+final)	TTB	64720000 00
b) Payments cost store or other materials supplied	I+	647200 00
Now made recovery of amount creditable to this / other work	CGST	577858 00
Amount paid on this bill Cheque / Cash.	SGST	577858 00
5) Balance being unpaid value of work done held in reserve	CESS	647200 00
6) Deduct cash advance made on the Office-cash Voucher No..... Dated less adjustments	CBF	64720 00
7) Net amount due to or from contractor Unadjusted items	Royalty	153324 00
8) Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied	Fine	6840 00
	Total amount adjusted	2675000 00
	Net payable	62045000 00

Contractor Sign.

Received Rs..... (in words) P3106

..... Nagarothana Works

..... by cash and by adjustment of payment as per memorandum.

(In final settlement of all demands)

Witnesses:

1

2

Stamp

Dated Signature of Contractor

Paid by me by cheque No..... ..... Dated.....

Cash Rs.....

Dated ..... Initials of Officer making payment Dated ..... Executive Engineer.

Sl. No	IT No	BOQ Qty	Item Name	Unit	Previous Measurement		Present Measurement			Total Up-to-Date		Remarks
					Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty.	Cost	
1	1	4417.20	Removing BS Slab of drain and Stacking	Sqm	-	-	4417.20	60.47	2,67,108.08	4417.20	2,67,108.08	
2	2	3404.18	Refixing Stone Slabs of drains and Pointing in C.M(1:3)	Sqm	-	-	3404.18	74.82	2,54,700.75	3404.18	2,54,700.75	
3	3	3453.43	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete.10cm thick	Sqm	-	-	3453.43	754.34	26,05,060.39	3453.43	26,05,060.39	
4	6	4956.18	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3	Cum.	-	-	4956.18	163.04	8,08,055.59	4956.18	8,08,055.59	
5	8a	168.01	KSRRB M200-13.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications II. By Mechanical Means. A. Cement Concrete Grade M-15 &M-20.(Page No 136, I.No.18.20 of KPWD S.R 2015-16).	Cum.	-	-	168.02	430.77	72,377.98	168.02	72,377.98	
6	8b	7.57	Quantity Above 125%	Sqm	-	-	7.57	392.32	2,969.86	7.57	2,969.86	
7	12	15.20	KSRB 5-14 : Providing and constructing precast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x15x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications.	Sqm	-	-	15.20	914.23	13,896.30	15.20	13,896.30	
8	13a	46.00	KSRB 5-14 : Providing and constructing precast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x10x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications.	Sqm	-	-	46.00	705.14	32,436.44	46.00	32,436.44	
9	13b	133.20	Quantity Above 125%	Sqm	-	-	133.20	967.71	1,28,898.97	133.20	1,28,898.97	
10	14	69.15	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregtes @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted,in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications.No. KBS 4.1, 4.2	Cum.	-	-	69.15	4,969.84	3,43,664.44	69.15	3,43,664.44	
11	15	3.09	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. No. KBS 4.1, 4.2	Cum.	-	-	3.09	5,210.69	16,101.03	3.09	16,101.03	
12	17	2.69	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., including smooth finish in CM 1:3, with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges) Ready mixed Cement concrete for Beams, Columns, Staircase and Roof with M-20	Cum.	-	-	2.69	6,009.11	16,164.51	2.69	16,164.51	
13	19	234.13	Providing and laying Plain /reinforced cement concrete M20 for Box drain walls of thickness 10cm to 20cm including centring shuttering for work etc. complete as per approved drawing and design MORTH specification No.1500,1700,2200	Cum.	-	-	234.14	6,577.94	15,40,158.87	234.14	15,40,158.87	
14	20	15.11	KSRB 4.9.2 : Providing T .M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. No. KBS 4.6.3 for TMT Bars Fe500	Tonne	-	-	15.11	66,245.70	10,00,972.53	15.11	10,00,972.53	
15	21	209.40	Providing precast slab of 100 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of engineer in charge-Data rate	Sqm	-	-	209.40	1,740.47	3,64,454.42	209.40	3,64,454.42	
16	22	201.90	Providing precast slab of 250mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of engineer in charge-Data rate	Sqm	-	-	201.90	4,850.34	9,79,283.65	201.90	9,79,283.65	
17	24	640.00	Removing and resetting of kerb stones	M	-	-	640.00	60.47	38,700.80	640.00	38,700.80	

Sl. No	IT No	BOQ Qty	Item Name	Unit	Previous Measurement		Present Measurement			Total Up-to-Date		Remarks
					Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty.	Cost	
18	25	395.00	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 wi top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork,curing,including cost of all materials, labour, hire charges of machinery, loading,unloading, lead and lift, transportation etc., complete..	Nos.	-	-	395.00	304.40	1,20,238.00	395.00	1,20,238.00	
19	31	12.00	Geophysical investigation of site for sinking borewell for supplying driking water to the habiatation either through the hand pump, MWS or PWSS by vertical electrical sounding by adopting venner or schlumbergers method. Including reconnaissance survey of gelogical formation. Geophysical investigation of existing ground water in the vicinity, its quality , quantity and acceptability of the users indicating the lcoation of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 metre in consolidated formation for proper seating of casing pipe, depth of drilling required to cover dull deth of aquifer proposed to be trapped probable yield and other information required including transportation of instrument and accessories to work site, engaging technical personal and labour required etc.,	Nos.	-	-	12.00	1,803.10	21,637.20	12.00	21,637.20	
20	32	600.00	Sinking borewell of 165 mm dia clear, using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over burden upto 20 M, fiixng of casing pipes, collars and cap with necessary cutting and threading icnlduing transportation of rig and supporting vehicle, crew charges and cost of consumbles etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding casing pipes collars and cap etc,,) (PRED SR 2010-11 P36/ I /NO 9.1.1 TO 9.1.6) 0.00 to 50.00 mtrs	m	-	-	600.00	272.36	1,63,416.00	600.00	1,63,416.00	
21	32a	600.00	50.00 to 100.00 mtrs	M	-	-	600.00	359.67	2,15,802.00	600.00	2,15,802.00	
22	32b	600.00	100.00 to 150.00 mtrs	M	-	-	600.00	400.48	2,40,288.00	600.00	2,40,288.00	
23	32c	600.00	150.00 to 200.00 mtrs	M	-	-	600.00	440.34	2,64,204.00	600.00	2,64,204.00	
24	33	240.00	Supply of ISI mark 175mm nominal board medium blockERW casing pipe of 5mm thick block in electric resistance continuous welding mild steel tube material confirming to IS 1387/1993 & manufactured from hot rolled steel skelp/stripes in random length of 4 to 7 mtrs. Both ends thread confirming to IS 554/1985, one end fixed with a socket and the other end with a plastic protectoin end (Inclusive of all Taxes)	M	-	-	240.00	1,447.23	3,47,335.20	240.00	3,47,335.20	
25	34	48.00	Providing 175mm dia MS Casing coller	Nos.	-	-	48.00	142.35	6,832.80	48.00	6,832.80	
26	35	12.00	Providing 175mm dia MS Casing cap	Nos.	-	-	12.00	94.90	1,138.80	12.00	1,138.80	
27	36	120.00	Providing 250mm dia 6 Kgs / Cm2 PVC Pipe	M	-	-	120.00	1,447.23	1,73,667.60	120.00	1,73,667.60	
28	37	12.00	Supply and deliver at site brand new Texmo/Atlanta/Luby/ Calama make suitable forvertical instalation in 150mm dia bore wells comprising of single stage or multistage CF pump closed by mens of stainless steel coupling to suitable HP, suitable speed totaly enclosed and fitted with pure drinking water (Wet type) squirral cage submersible indextion motor suitable for operation of 3PH 50 HZ 380/440 Volts AC supply fitted with required accseries,sand gouard non return valve, etc. complete the pump and motor shell form an integral unit with all the required fitting 12.5HP 20 Stage (including VAT) with all lead and left and as per directions of the engineer incharge of work 15HP / 30 STAGE	Set	-	-	8.00	51,246.00	4,09,968.00	8.00	4,09,968.00	
29	38	6960.00	Supplying and delivery of brand new Finolex make PVC couper conductor to latest indian standard specification with 1x3x4 Sqmm Submerciable flat cable.(RDED approved rate.) With all lead and lift and as per directions of the engineer incharge of work.	M	-	-	4620.00	175.57	8,11,133.40	4620.00	8,11,133.40	
30	39	12.00	Supplying and delivery at site brand new star/Essen/Lotus/Sun-shines/Adarsh/ G.K.Controls Best Indigenous make combined energy meter-cum-control panel board unit minimum mechanically strong suitable for oparation on 3HP 50HZ 380/440 volts AC supply with spring loaded Latch locking Device with a key Ribbs should be provided. contron panal board unit suitable for operation on 3HP 50HZ 380/440 Volts AC shall be consists Etc. complete the panal board shall be fabricated in single unit in the above components panal board suitable pump set 5HP to 12.5HP with stae Delta Starter (RDED approved rates). With all lead and lift and as per directions of engineer incharge of work	Set	-	-	8.00	9,490.00	75,920.00	8.00	75,920.00	
31	40	3360.00	Supplying and fixing ISI marked Galvanized mild steel tube electrical resistance welded (ERW) Hi freezuency inclucation whelded hot finished we with latest amendments, pipes threaded at both end the other end procte with HD colled as per specification in random lengths 4 to 7 mtrs confirming to IS 1239/ part 1990 with amendment 1-5 and with all its latest amendments if any: the pipe supplied should be with BIS Mark Galvaized iron pipes : ISI 239 (part 1) 1990 50mm dia "C" Class (Heavy Duty coller) Weight in KG/Mtr-6.26 (PRED Bangalore Circle SE Approved rate dated:26.07.2010)	M	-	-	2496.00	502.97	12,55,413.12	2496.00	12,55,413.12	

Sl. No	IT No	BOQ Qty	Item Name	Unit	Previous Measurement		Present Measurement			Total Up-to-Date		Remarks
					Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty.	Cost	
32	41	12.00	Providing and fixing position 50mm non return valve of verticle type of approved make incl ng cost of all materials labour HOM of Equipments with all leads complete as per Specification with all lead and lift and as per direction of engineer incharge of work.	Nos.	-	-	8.00	1,027.77	8,222.16	8.00	8,222.16	
33	42	12.00	Supplying and fixing 50mm dia GI Union with ISI mark.	Nos.	-	-	8.00	239.15	1,913.20	8.00	1,913.20	
34	43	36.00	Supplying and fixing 50mm dia GI Bend with ISI mark.	Nos.	-	-	24.00	117.68	2,824.32	24.00	2,824.32	
35	44	12.00	Errection of pumpsets including aligning and balancing with all necessary errection of materials and labour including aupplying and errection of two pair of supporting clamps borewell cap, cable clip and water light and as per direction of engineer incharge of work.	Set	-	-	8.00	1,671.19	13,369.52	8.00	13,369.52	
36	45	12.00	Errection of comined panel board and and laying in position plain cement concrete of mix 1:2:4 with stone aggregate 20mm and down graded metal machine mixed concrete laid in layersnot exceeding 15cms thick well compected,cost of all meterials labour, HOM of machineries, curing complete as per specification no KRBS 4.1.4.2 (B.C.S.R OF 2010-11 S.R.P no. 12/item no4.3) asper direction of engineer incharge	Cum.	-	-	8.00	415.66	3,325.28	8.00	3,325.28	
37	46	12.00	Supplyng of TPST with rewireable porcelain channels in SM incloser 15/32 amps and the work has to be carried out according to the directions of the engineer incharge of work.	Nos.	-	-	8.00	1,417.81	11,342.48	8.00	11,342.48	
38	47	12.00	Supplyinf and fixing 500x500x65mm polished wood board made of not less than 25mm thik planks on both sides with planka made out of not more than 2 pieces and fixing the same to the wall using tapered inverting wooden plugs, screws etc. With all lead and lift and as per directions of engineer incharge of work	Nos.	-	-	8.00	279.01	2,232.08	8.00	2,232.08	
39	48	12.00	Supplying and fixing of LED type panel board indicating lamp with required colour suitable for 220v A.C.50 Hz 12/24v.D.C.S	Nos.	-	-	8.00	420.41	3,363.28	8.00	3,363.28	
40	49	12.00	Supplying shunt capacitors confirming to IS 2834.3phase 400/440 volts grade for power factor improvement of rooting mechinary capacitor in KVAR rating Nos. 2KVAR capacity. as per directions of engineer incharge of work.	Nos.	-	-	8.00	352.08	2,816.64	8.00	2,816.64	
41	50	12.00	Supplying and fixing nature circuit breakers on existing MCB, distribution boards using necessory fixing materials and wiring complete as per required 5 to 32amps TPN. As directions of engineer incharge of work.	Nos.	-	-	8.00	982.22	7,857.76	8.00	7,857.76	
42	51	12.00	Supplying and fixing wiring earth ecectricode for grounding conduits IC cotouts and other eqipments on the meter board using 40mm dia 2.9mm thick GI-pipe 2.5m long burried in a pit. The pit sollowed filled with equal portions of salt and charcole. 150mm all round the pipe to complete depth the connection from pipe to the conduit etc. is to be established through GI wire of size as per ISI specification 7.3.3 of IS 732 using 12mm dia bolts, nuts, washers, check nuts, etc., the pipes shall have 16 through holes of 12mm dia	Nos.	-	-	8.00	1,906.54	15,252.32	8.00	15,252.32	
43	52	24.00	Supplying and fixing of A class (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class 40mm dia and the work has to be carried out according to the directions of the Engineer incharge of work.	M	-	-	16.00	235.35	3,765.60	16.00	3,765.60	
44	53	360.00	Supplying of LT UG cable having aluminium conductor PVC insulated shethed, galvnised, steel wire/dteel tape armoured cable with PVC outer sheathing 1.1KV class (Confirming to IS 1554) 4 core 16 sqmm Class B PVC cable as per direction of the Engineer incharge of work	M	-	-	240.00	147.10	35,304.00	240.00	35,304.00	
45	54	360.00	Labour charges for laying of 1.1 KV class UG cable when supplied departmentally/ agency/ existing trench GI pipe/ stone pipe / on wall/ on pole as required 6 sqmm to 16 sqmm. As per directions of the engineer incharge of work.	M	-	-	240.00	7.59	1,821.60	240.00	1,821.60	
46	55	180.00	Digging of trench of 0.6 m deep x0.50 mtrs wide refilling the trench to the required ground level and consolidating etc complete cutting road surface as per directions of the engineer incharge of work	M	-	-	120.00	47.45	5,694.00	120.00	5,694.00	
47	56	12.00	Supplying and fixing LT cast iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps,. Bolts, nuts & washers etc 4 core 16 sqmm	Nos.	-	-	8.00	254.33	2,034.64	8.00	2,034.64	
48	57	36.00	Supplying of porcelain fuse channel with cutout 32ampers and the work has to be carried out according to the directions of the engineer incharge of work	Nos.	-	-	24.00	94.90	2,277.60	24.00	2,277.60	
49	58	441600.00	Fabricating supplying and mounting Msbox made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation provided with hinged front cover, equipped with tamper proof locking arrangsements, with suitab le size clamps with necessary scable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete box of 21600 sqcm 16SWG P No. 41 I.No 38B KPWD Electrical SR 2010-11	cm	-	-	294400.00	0.31	91,264.00	294400.00	91,264.00	

Sl. No	IT No	BOQ Qty	Item Name	Unit	Previous Measurement		Present Measurement			Total Up-to-Date		Remarks
					Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty.	Cost	
50	60	1587.60	KSRB 2-2.2: Earthwork excavation for foundation of buildings, water supply,sanitary pipes and electrical conduits either in pits or in trenches, 1.5m and abovein width, in hard soil not exceeding 1.5m in depth including dressing the bottom of pits and trenches,stacking the excavated soil clear from edges of excavation with lead upto 50m,after breaking of clods complete as per specification,specification No.KBS 2.1(b).2.3.5(P.5/2.4) SR 2015-16	Cum.	-	-	1587.60	273.65	4,34,446.74	1587.60	4,34,446.74	
51	61	2220.00	Providing and installing at site of work PVC including cost of pipes and specials and labour including lowering into trenches laying true to line level and perfect linking at joints leak proof including jointing of approved, type with all labour and lift charges, handling charges with in initial lead of 5kms including encasing the pipe all round to a depth not less than 25cms with gravel or selected earth available from the excavation etc., complete 6 KSC 63mm Dia PVC pipe PRED 3/4.2(A) 63MM DIA	M	-	-	2220.00	288.50	6,40,470.00	2220.00	6,40,470.00	
52	61 A	720.00	75mm dia	M	-	-	720.00	379.60	2,73,312.00	720.00	2,73,312.00	
53	62	1587.60	KSRB 2-4: Refilling available earth around pipe lines,cables in layers not exceeding 20cms in depth,compacting each deposited layer by ramming after watering with lead upto 50m.and lift upto 1.5m including cost of all labour complere as per specifications allow 60%of rate considered under item KSRB 2.3(P.6/2.11) Qty vide item no:26	Cum.	-	-	1587.60	72.43	1,14,989.87	1587.60	1,14,989.87	
54	63	72.00	Providing and fixing 50mm dia Gun Metal Wheel valve conforming to IS, Specification of approved make as per directions including all lead and lift etc.,complete 50mm PRED	Cum.	-	-	48.00	1,523.15	73,111.20	48.00	73,111.20	
55	64	9956.33	KSRRB M300-14. Excavation for roadwork in all type of soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to the embankment location to a lead of 1.00 km and complete as per specifications. MORTH Specification No.301	Cum.	-	-	9956.33	130.24	12,96,712.42	9956.33	12,96,712.42	
56	65	420.00	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH / Chapter 3 (Page No 148., I.No.19.64 of KPWD S.R 2015-16).	Sqm	-	-	420.00	4.61	1,936.20	420.00	1,936.20	
57	67a	5496.70	KSRRB M400-17. Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406	Cum.	-	-	5496.70	1,626.55	89,40,657.39	5496.70	89,40,657.39	
58	67b	1845.82	Quantity Above 125%	Cum.	-	-	1845.82	1,899.21	35,05,599.80	1845.82	35,05,599.80	
59	68a	25119.63	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WBM,WMM ,including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per Specifications. MORTH Specification No. 502 (Page No 160., I.No.21.6 of KPWD S.R 2015-16).	Sqm	-	-	25119.63	30.75	7,72,428.62	25119.63	7,72,428.62	
60	68b	5459.28	Quantity Above 125%	Sqm	-	-	5459.28	34.20	1,86,707.38	5459.28	1,86,707.38	
61	69a	16842.50	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH / Chapter 5	Sqm	-	-	16842.50	3.07	51,706.48	16842.50	51,706.48	
62	69b	4414.15	Quantity Up to 125%	Sqm	-	-	4414.15	5.03	22,203.17	4414.15	22,203.17	
63	70a	45807.13	KSRRB 500-7. Providing and applying tack coat using 80/100 grade Bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm , heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH/Chapter 5	Sqm	-	-	45807.13	14.35	6,57,332.32	45807.13	6,57,332.32	
64	70b	311.68	Quantity Up to 125%	Sqm	-	-	311.68	14.08	4,388.45	311.68	4,388.45	
65	71a	1435.53	KSRRB M500- 15. Providing, laying dense graded bituminous macadam using 40/60 THP capacity H.M.P with Mechanical paver Gr-II(50mm to 75mm), crushed aggregates of specified grading premixed with 4.5% VG 30 grade bituminous binder and , transporting the hot mix to work site , laying to the required level and grade, rolling with wheeled , vibratory and tandeem rollers to achieve the desired density including all leads and lift cost of all materials, labour, HOM of machineries complete as per specifications MORTH No.507	Cum.	-	-	1435.53	7,522.91	1,07,99,362.99	1435.53	1,07,99,362.99	
66	71b	159.30	Quantity Up to 125%	Cum.	-	-	159.30	7,327.27	11,67,234.11	159.30	11,67,234.11	

Sl. No	IT No	BOQ Qty	Item Name	Unit	Previous Measurement		Present Measurement			Total Up-to-Date		Remarks
					Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty.	Cost	
67	72a	1539.59	KSRRB M500- 15. Providing, laying bituminousConcrete using 40/60 THP capacity HMP with Mechanical paver Gr-II(30mm to 45mm), crushed aggregates of specified grading premixed with 6% VG 30 grade bituminous binder and , transporting the hot mix to work site , laying to the required level and grade, rolling with wheeled , vibratory and tandeem rollers to achieve the desired density including all leads and lift cost of all materials, labour, HOM of machineries complete as per specifications MORTH Specification No.509	Cum.	-	-	1539.59	9,321.65	1,43,51,519.12	1539.59	1,43,51,519.12	
68	72b	296.96	Quantity Up to 125%	Cum.	-	-	296.96	8,522.32	25,30,788.15	296.96	25,30,788.15	
69	73a	685.71	KSRRB M600-1. Construction of dry lean cement concrete mix M5 with OPC cement @160Kgs, with 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @ 0.58cum Sub- base over a prepared sub-grade with (coarse and fine aggregate conforming to IS: 383,) aggregate cement ratio not to exceed 15:1,aggregate gradation after blending to be as per Table 600-1, cement content not to be less than 160 kg/ cum, optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver with electronic sensor, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. MORTH Specification No. 601	Cum.	-	-	685.72 40.10	3,702.01	25,38,542.30 144612.63	685.72	25,38,542.30 144612.63	
70	73b	40.10	Quantity Up to 125%	Cum.	-	-	40.11	3,606.30	1,44,648.69	40.11	1,44,648.69	
71	74	438.33	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M30(at 360 kg per cum coarse aggregate @ 0.69 cum and fine aggregate @0.46 cum) , with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 eaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications.	Cum.	-	-	438.33	5,653.46	24,78,081.12	438.33	24,78,081.12	
72	75	1316.35	Providing groove cutting for Concrete pavement width of 5mm to 10mm and depth 80mm- 100mm including cost of cutting machine, generator & HOM of machinery, including cost of blade,coolant etc., including cleaning of groove & providing sand and hot bitumen fillars, and filler metal etc., including cost of conveyance of all materials, labour, lead and lift charges and all other incidental charges as per drawing and as per specifications.	M	-	-	1316.35	117.87	1,55,158.17	1316.35	1,55,158.17	
73	76a	258.56	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8	Sqm	-	-	258.57 .56	58.42	15105.07 15,105.66	258.57 .56	15105.07 15,105.66	
74	76b	124.84	Quantity Up to 125%	Sqm	-	-	124.84	80.48	10,047.12	124.84	10,047.12	
75	77a	1647.66	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803	Sqm	-	-	1647.67 .66	448.91	739651.05 7,39,655.54	1647.67 .66	739651.05 7,39,655.54	
76	77b	18.24	Quantity Up to 125%	Sqm	-	-	18.24	431.55	7,871.47	18.24	7,871.47	
									6,47,20,695.69		6,47,20,695.69	
			(Rupees Six Crore Forty Seven Lakhs Twenty Thousand Six Hundred Ninety Five and Sixty Nine Paise Only)								6472065.55	
											Round off. 6,47,20,000.00	

Certificate : -

1) The Contractor has executed the work satisfactorily.

2) The Contractor has used his own men and materials.

3) The Contractor has removed all the debries from the work spot.